ATLAS AIRCRAFT TRUST | AIRCRAFT LEASING

Atlas Aircraft Trust

DELIVERY CONDITION REPORT

Aircraft Delivery — N56789 / MSN 45912

Reference: DCR-N56789-2024-09-01

Aircraft Type	MSN	Registration	Engines	Year
Boeing 737 MAX 8	**45912**	**N56789**	**CFM LEAP-1B27**	**2022**

Role	Party	Jurisdiction
Lessor	Atlas Aircraft Trust	Ireland
Lessee	Nordic Skies AS	USA
Delivery Location	Dallas/Fort Worth Int'l Airport (DFW)	Texas, USA

SIGNED ORIGINAL

Dated: 2024-09-01

Nordic Skies AS

This document is strictly confidential and is intended solely for the named parties. Any reproduction, disclosure, or distribution without the prior written consent of Atlas Aircraft Trust is strictly prohibited.

1. DELIVERY SUMMARY

Parameter	Detail
Aircraft Type	Boeing 737 MAX 8
MSN	45912
Registration	N56789
Lessor	Atlas Aircraft Trust
Lessee	Nordic Skies AS
Delivery Date	2024-09-01
Delivery Location	Dallas/Fort Worth Intl Airport (DFW), Texas, USA
Inspector – Lessor	Thomas Kavanaugh (AME Lic. 123456), TK Technical Services
Inspector – Lessee	Robert A. Fitch (IA Cert. 654321), Director of Technical
Total FH at Delivery (TTSN)	22,841 FH
Total FC at Delivery (TCSN)	16,203 FC
FH since last C-Check	4,102 FH
Date of last C-Check	2022-03-14

2. ATA CHAPTER INSPECTION RESULTS

Inspection findings by ATA chapter. Items with STATUS = 'Discrepancy' are detailed in Section 9.

ATA Chapter	Status	Inspector Notes
ATA 05 – Time Limits/Maintenance Checks	Satisfactory	Per Mx Programme
ATA 06 – Dimensions and Areas	Satisfactory	Confirmed per ASM
ATA 07 – Lifting and Shoring	Satisfactory	All certified
ATA 10 – Parking and Mooring	Satisfactory	All tied down
ATA 11 – Placards and Markings	Satisfactory	All legible, compliant
ATA 12 – Servicing	Satisfactory	All fluids serviced
ATA 21 – Air Conditioning	Satisfactory	Functional test OK
ATA 22 – Auto Flight	Satisfactory	All AFCS tests pass
ATA 23 – Communications	Satisfactory	Slight wear in headliner lining
ATA 24 – Electrical Power	Satisfactory	All ELEC buses tested
ATA 25 – Equipment and Furnishings	Satisfactory	Seat covers minor scuff
ATA 26 – Fire Protection	Satisfactory	All detectors tested
ATA 27 – Flight Controls	Satisfactory	All surfaces checked
ATA 28 – Fuel	Satisfactory	Sealants checked
ATA 29 – Hydraulic Power	Satisfactory	Sys pressure normal
ATA 30 – Ice and Rain Protection	Satisfactory	Boots/weep holes OK
ATA 31 – Instruments	Satisfactory	EFIS/EICAS checked
ATA 32 – Landing Gear	Satisfactory	Tyre wear: 60% remain
ATA 33 – Lights	Satisfactory	Lighting functional
ATA 34 – Navigation	Satisfactory	Nav DB current
ATA 35 – Oxygen	Satisfactory	Qty checked
ATA 36 – Pneumatic	Satisfactory	All valves OK
ATA 38 – Water and Waste	Satisfactory	No leaks, potable water OK
ATA 45 – Central Maintenance System	Satisfactory	CMS no active faults
ATA 46 – Information Systems	Satisfactory	IFE functional minor screen fault
ATA 49 – APU	Satisfactory	APU start-stop, load test
ATA 51 – Structures	Satisfactory	No disbonds observed
ATA 52 – Doors	Satisfactory	All latches tested
ATA 53 – Fuselage	Satisfactory	No visible cracks
ATA 54 – Nacelles / Pylons	Satisfactory	Cowl hinges OK
ATA 55 – Stabilizers	Satisfactory	Elevator trim checked
ATA 56 – Windows	Satisfactory	All panels intact
ATA 57 – Wings	Satisfactory	No disbonds
ATA 71 – Power Plant	Satisfactory	ENG 1 start OK
ATA 72 – Engine	Satisfactory	Blade FOD check negative
ATA 73 – Engine Fuel and Control	Satisfactory	Fuel scheduling normal
ATA 74 – Ignition	Satisfactory	Exciter test pass
ATA 75 – Air	Satisfactory	Bleed valve tested
ATA 76 – Engine Controls	Discrepancy	Thrust lever friction HIGH — see

		Discrepancy DCR-001
ATA 80 – Starting	Satisfactory	Start cycle test pass

3. ENGINE STATUS — ENGINE NO. 1 (ESN ESN-100201)

Parameter	Value
Engine Type	CFM LEAP-1B27
ESN	ESN-100201
Position	No. 1 (Left / Wing Pylon 1)
TTSN	18,203 FH
TCSN	14,822 FC
TSLSV (FH)	4,102 FH / 2,918 FC
Last SV Date	2022-03-18
Last SV Type	Performance Restoration (PR) — CFM Approved
Last SV Facility	Delta TechOps, Atlanta GA — FAA OM1R074L / EASA 145.0049
EGT Margin at Delivery	38°C (minimum 30°C) — PASS
Oil Consumption	0.18 qt/hr (limit 0.50 qt/hr) — PASS
Vibration N1/N2	N1: 0.4 IPS / N2: 0.3 IPS — PASS

3.1 Engine No. 1 — LLP Status

Module	P/N	Description	Life	TSN	TSO	Remaining	% Left	Flag
Fan	1794M90 P01	Fan Disk	30000	14822	14822	15178	50.6%	OK
Fan	1794M91 P01	Fan Blade (set of 24)	20000	14822	14822	5178	25.9%	OK
Fan	1794M92 P01	Fan Case	30000	14822	14822	15178	50.6%	OK
LPC (Booster)	1795M10 P01	Booster Disk Stage 1	20000	14822	14822	5178	25.9%	OK
LPC (Booster)	1795M11 P01	Booster Disk Stage 2	20000	14822	14822	5178	25.9%	OK
LPC (Booster)	1795M12 P01	Booster Disk Stage 3	20000	14822	14822	5178	25.9%	OK
LPC (Booster)	1795M13 P01	Booster Spool	30000	14822	14822	15178	50.6%	OK
HPC	1796M01 P01	HPC Disk Stage 3	15000	14822	14822	178	1.2%	⚠ WARNING
HPC	1796M02 P01	HPC Disk Stage 4	20000	14822	14822	5178	25.9%	OK
HPC	1796M03 P01	HPC Disk Stage 5	20000	14822	14822	5178	25.9%	OK
HPC	1796M04 P01	HPC Disk Stage 6	20000	14822	14822	5178	25.9%	OK
HPC	1796M05 P01	HPC Disk Stage 7	25000	14822	14822	10178	40.7%	OK

HPC	1796M06 P01	HPC Disk Stage 8	25000	14822	14822	10178	40.7%	OK
HPC	1796M07 P01	HPC Disk Stage 9	25000	14822	14822	10178	40.7%	OK
HPC	1796M08 P01	HPC Spool (3-4)	30000	14822	14822	15178	50.6%	OK
HPC	1796M09 P01	HPC Spool (5-9)	30000	14822	14822	15178	50.6%	OK
HPT	1797M01 P01	HPT Disk Stage 1	15000	14822	14822	178	1.2%	⚠ WARNING
HPT	1797M02 P01	HPT Disk Stage 2	20000	14822	14822	5178	25.9%	OK
HPT	1797M03 P01	HPT Stage 1 Blade (set)	10000	14822	2500	7500	75.0%	OK
HPT	1797M04 P01	HPT Stage 2 Blade (set)	10000	14822	2500	7500	75.0%	OK
LPT	1798M01 P01	LPT Disk Stage 4	30000	14822	14822	15178	50.6%	OK
LPT	1798M02 P01	LPT Disk Stage 5	30000	14822	14822	15178	50.6%	OK
LPT	1798M03 P01	LPT Disk Stage 6	30000	14822	14822	15178	50.6%	OK
LPT	1798M04 P01	LPT Disk Stage 7	30000	14822	14822	15178	50.6%	OK
LPT	1798M05 P01	LPT Shaft	30000	14822	14822	15178	50.6%	OK

4. ENGINE STATUS — ENGINE NO. 2 (ESN ESN-100202)

Parameter	Value
ESN	ESN-100202
Position	No. 2 (Right / Wing Pylon 2)
TTSN	17,984 FH
TCSN	14,618 FC
TSLSV	3,841 FH / 2,714 FC
Last SV Date	2022-05-04
Last SV Facility	HAECO Xiamen — FAA MR7R078M / EASA 145.4170
EGT Margin	42°C — PASS
Oil Consumption	0.21 qt/hr — PASS
Vibration	N1: 0.5 IPS / N2: 0.4 IPS — PASS

Module	P/N	Description	Life	TSN	TSO	Remaining	% Left	Flag
Fan	1794M90 P01	Fan Disk	30000	14618	14618	15382	51.3%	OK
Fan	1794M91 P01	Fan Blade (set of 24)	20000	14618	14618	5382	26.9%	OK
Fan	1794M92 P01	Fan Case	30000	14618	14618	15382	51.3%	OK
LPC (Booster)	1795M10 P01	Booster Disk Stage 1	20000	14618	14618	5382	26.9%	OK
LPC (Booster)	1795M11 P01	Booster Disk Stage 2	20000	14618	14618	5382	26.9%	OK
LPC (Booster)	1795M12 P01	Booster Disk Stage 3	20000	14618	14618	5382	26.9%	OK
LPC (Booster)	1795M13 P01	Booster Spool	30000	14618	14618	15382	51.3%	OK
HPC	1796M01 P01	HPC Disk Stage 3	15000	14618	14618	382	2.5%	⚠ WARNING
HPC	1796M02 P01	HPC Disk Stage 4	20000	14618	14618	5382	26.9%	OK
HPC	1796M03 P01	HPC Disk Stage 5	20000	14618	14618	5382	26.9%	OK
HPC	1796M04 P01	HPC Disk Stage 6	20000	14618	14618	5382	26.9%	OK
HPC	1796M05 P01	HPC Disk Stage 7	25000	14618	14618	10382	41.5%	OK
HPC	1796M06 P01	HPC Disk Stage 8	25000	14618	14618	10382	41.5%	OK
HPC	1796M07 P01	HPC Disk Stage 9	25000	14618	14618	10382	41.5%	OK
HPC	1796M08	HPC	30000	14618	14618	15382	51.3%	OK

	P01	Spool (3-4)						
HPC	1796M09 P01	HPC Spool (5-9)	30000	14618	14618	15382	51.3%	OK
HPT	1797M01 P01	HPT Disk Stage 1	15000	14618	14618	382	2.5%	⚠ WARNING
HPT	1797M02 P01	HPT Disk Stage 2	20000	14618	14618	5382	26.9%	OK
HPT	1797M03 P01	HPT Stage 1 Blade (set)	10000	14618	14618	-4618	-46.2%	⚠ WARNING
HPT	1797M04 P01	HPT Stage 2 Blade (set)	10000	14618	14618	-4618	-46.2%	⚠ WARNING
LPT	1798M01 P01	LPT Disk Stage 4	30000	14618	14618	15382	51.3%	OK
LPT	1798M02 P01	LPT Disk Stage 5	30000	14618	14618	15382	51.3%	OK
LPT	1798M03 P01	LPT Disk Stage 6	30000	14618	14618	15382	51.3%	OK
LPT	1798M04 P01	LPT Disk Stage 7	30000	14618	14618	15382	51.3%	OK
LPT	1798M05 P01	LPT Shaft	30000	14618	14618	15382	51.3%	OK

5. APU STATUS

Parameter	Value
APU Model	Honeywell 131-9(B)
APU S/N	APU-591201
Total APU-H Since New	12,441 APU-H
Hours Since Last HSI	2,108 APU-H
Last HSI Date	2022-09-15
Last HSI Facility	Honeywell Repair Station, Phoenix AZ — FAA OW1R089K
Cold Start Test	22 sec to idle (ambient 18°C) — PASS
Bleed Air Load Test	36 lb/min at sea level — PASS
APU EGT at 100% load	508°C (limit 685°C) — PASS

6. LANDING GEAR STATUS

Gear	Serial No.	Overhaul Date	Facility	FH Since OH	FC Since OH	Next OH Due
NLG	NLG-5912	2019-08-22	AGES, Mexico City	12,204 FH	9,114 FC	2029-08-22
LH MLG	LH-5912	2020-02-14	Messier Services, London Gatwick	10,803 FH	8,021 FC	2030-02-14
RH MLG	RH-5912	2020-02-14	Messier Services, London Gatwick	10,803 FH	8,021 FC	2030-02-14

7. CABIN INTERIOR SURVEY

Area	Condition	Defects Noted	Action Required
Flight Deck	Good	None	None
Forward Galley (G1)	Good	Slight wear on trolley guides	Monitor
Business Class (16 seats)	Good	Seat 2A: armrest rattle	Rectify before service
Economy Class (132 seats)	Fair	Seat 14F: IFE screen blank; Seat 22B: pocket torn	Rectify IFE; replace pocket
Aft Galley (G2)	Good	None	None
Forward Lavatory	Fair	Waste flap hinge stiff	Rectify
Mid / Aft Lavatories (L2–L5)	Good	None	None
Overhead Bins	Good	Minor scuffing on door edges	Acceptable
Carpet – Forward	Good	No staining	None
Carpet – Economy	Fair	Minor wear rows 15–18	Acceptable per Return Conditions
Sidewall Panels	Good	2 panels with hairline cracks	Monitor
Emergency Equipment	Serviceable	All counts correct; no expiry within 12 months	None

8. EXTERIOR CONDITION

Zone	Condition	Noted Defects
Nose / Radome	Good	Paint chip 1.5 cm at lower radome — no structural damage
Forward Fuselage (Sec 41/43)	Good	None
Mid Fuselage (Sec 44/46)	Good	Door R2 outer seal slight extrusion — serviceable
Aft Fuselage (Sec 46/48)	Good	None
Tail Section / APU Bay	Good	None
Vertical Stabiliser	Good	None
Horizontal Stabilisers	Good	None
Left Wing	Good	2 small paint scuffs (approx 3×5 cm total)
Right Wing	Good	None
Engine No. 1 Nacelle	Good	None
Engine No. 2 Nacelle	Good	None
Overall Paint	Good	~5% minor wear; no primer visible; no missing >2 cm

9. DISCREPANCY LOG

Ref	ATA	Description	Responsibility	Resolution
DCR-001	ATA 76	Engine No.1 thrust lever friction high (8 lbf vs 6 lbf nominal)	Lessor to rectify pre-delivery	Adjust cable tension per AMM 76-11-00
DCR-002	ATA 25	Seat 2A armrest rattle — Business Class	Lessee within 30 days	Replace armrest fitting; MEL Cat C
DCR-003	ATA 25	Seat 14F IFE screen blank	Lessee within 30 days	Replace IFE LRU
DCR-004	ATA 25	Seat 22B seatback pocket torn	Lessee within 60 days	Replace pocket fabric
DCR-005	ATA 38	Forward lavatory waste flap hinge stiff	Lessee within 30 days	Lubricate/replace hinge per AMM
DCR-006	ATA 33	Row 21 reading light inoperable — open MEL Cat C	Lessee: open MEL acknowledged	Replace at next A-Check

10. OPEN MEL ITEMS AT DELIVERY

MEL Ref	ATA	Description	Cat	Interval Expires
MEL-23-001	ATA 23	SELCAL code channel 4 inoperable	B	10 days from delivery
MEL-25-007	ATA 25	Seat 14F IFE screen blank	C	30 days from delivery
MEL-33-012	ATA 33	Row 21 reading light inoperable	C	120 days from delivery

11. TECHNICAL RECORDS COMPLETENESS

Record	Present	Complete	Comments
Aircraft Logbook	Yes	Yes	All entries legible and continuous
Engine No. 1 Logbook	Yes	Yes	Shop visit records attached
Engine No. 2 Logbook	Yes	Yes	Shop visit records attached
APU Logbook	Yes	Yes	All entries complete
Component Status List	Yes	Yes	Excel format; as at delivery date
LLP Tracking Sheets (Eng 1 & 2)	Yes	Yes	Disc sheets attached
AD Compliance Record	Yes	Yes	All ADs listed; repetitive due dates confirmed
SB Status Record	Yes	Yes	Alert SBs highlighted
C-Check Work Package	Yes	Yes	1,847 work cards archived
Engine SV Reports	Yes	Yes	Delta TechOps (Eng 1), HAECO Xiamen (Eng 2)
Weight & Balance Report	Yes	Yes	Current; dated within 12 months
STCs / FAA 337s	Yes	Yes	IFE STC SA11801SW, SATCOM STC SA10912SW

IN WITNESS WHEREOF the parties have executed this document as of the date first written above.

LESSOR REPRESENTATIVE	LESSEE REPRESENTATIVE
By: _____	By: _____
Name: Thomas Kavanaugh	Name: Robert A. Fitch
Title: Technical Inspector	Title: Director of Technical
Date: 2024-09-01	Date: 2024-09-01